

Reconstruction of Mt Eden Reservoirs

Issue 1

July 2010

1. Project Management

Watercare Project Manager
Richard Weaver
(09) 539 7300
Rweaver@water.co.nz

Contractors Project Manager
Nick Denham
Brian Perry Civil
(09) 573 0690
nickd@fcc.co.nz

2. Milestones for the Month

- Mobilisation to site
- Site set-up (establish services to site, site offices, perimeter fencing, Pohutukawa removal, tree protection, signage etc).
- Relevant monitoring undertaken by site arborist and archaeologist.
- ACC monitoring site visits (x2)

3. Consent Matters

As per consent requirement, the Construction Management Plan was developed following feedback from ACC's Simon Cook, Tony Hartnett, Marion Stuteley, and Richard Mann as applicable - and approved by the Monitoring Team Leader, Michelle Harvey. Subsequently, pre-commencement meetings were held with ACC staff, with site set up and commencement works overseen by the project arborist and archaeologist.

No breaches of resource consent have been reported to date.

4. Photo Gallery



Pre commencement walkover with contractor & ACC staff, marking out perimeter fencing for contractor compound (10.06.2010).



Pohutukawa removal, undertaken by Oakwood Treecare (29.06.2010)





ACC Monitoring Team Leader, Michelle Harvey, and Project Manager Nick Denham (02.07.2010)



Evidence of ficus removal, as per consent condition (02.07.2010)



Establishment of site offices in lower compound (08.07.2010)



Perimeter fencing within access loop – for tree and stonewall protection (08.07.2010)



Eastern access, used to deliver equipment for perimeter retaining wall (08.07.2010).



Commencement of works on eastern perimeter retaining wall (08.07.2010)



Signage in place at entrance to Summit Road, as per ACC Parks requirement.





ACC Monitoring Site visit – Michelle Harvey with Nick Denham (09.07.2010)



Construction of eastern perimeter retaining fence (09.07.2010)

5. Complaints / Incidents

A transporter delivering a 30 tonne excavator to site (08.07.2010) temporarily blocked the public vehicle access to the Summit for a short time. Site staff reported this to ACC Parks staff (Darren Kalka) and Compliance Monitoring Team Leader (Michelle Harvey). An alternative method will be employed to remove the excavator from site.

6. Stakeholders

At the request of Friends of Maungawhau, Watercare will install temporary A3 / A4 laminated signs at certain pedestrian entrances to the Park, and on the Langtons Kiosk notice board.

7. The Month ahead

Key activities

- Excavations to enable vehicle access into reservoirs (Western side)
- Topsoil stripping and storage behind new retaining wall
- Preliminary demolition activities
- Preliminary reinforced concrete activities inside the Reservoir

8. Other Matters

We ask that visitors to the site contact the Project Manager or Annabel Davies to arrange a suitable time - to ensure an inducted staff member can accompany you.

Prepared by

Annabel Davies

TOMORROWS WORLD LTD

PO Box 99005

Newmarket

Auckland 1149

+64 21 637 776

